



US Army Corps  
of Engineers®

As of: 17-May-2023

CONTRACT DREDGING REPORT, DETROIT DISTRICT, OPERATIONS OFFICE

FY	START	COMPLETION	CUBIC YARDS	CONTRACT AMOUNT	CONTRACTOR CONTRACT NUMBER	DREDGE AREA	PLACEMENT AREA
<b>Saugatuck Harbor and Kalamazoo River</b>							
2023						ON GOING	ON GOING
2019	4/17/2019	5/17/2019	34,000	\$297,000	KING COMPANY, INC. W911XK-18-f-0076	STA 7+00W to STA 20+00E	evenly distributed along the shoreline beginning 4,900 feet south of the south breakwater, then extending 1,600 feet northerly. The lakeward and landward limits of placement was between the most landward 4.0 foot depth
2013	8/12/2013	8/19/2013	22,000	\$160,750	M.C.M. MARINE INC. W911XK-12-D-0006	At Saugatuck dredge between STA 11+00E and STA 7+50W to a required depth of 16 ft below LWD.	Place the dredged materials onto the shoreline beginning 200 feet south of the South Pier Structure thence along the shoreline for a distance of 2500 feet.
2010	7/29/2010	8/12/2010	14,007	\$124,385	KING COMPANY, INC. W911XK-09-D-0003	STA 7+00W to STA 7+00E	Placement at 200 ft south of S breakwater extending 2,500 ft southerly
2008	9/10/2008	10/5/2008	33,500	\$212,608	KING W911XK-08-C-0018	Area 1: 5+00W to 0+00, Area 2: 0+00 to 12+00E, Area 3: 25+00E to 36+00E	BEACH
2004	4/5/2004	4/19/2004	26,192	\$159,056	KING W911XK-04-D-0002	7+50W-36+00E TO 14' DEPTH	500-3300'S OF S PIER 4'CNTR-OHWM
2001	5/29/2001	6/26/2001	48,698	\$259,141	KING DACW35-00-C-0011	DREDGING TO 16' DEPTH IN THE OUTER HARBOR	BEACH 500'-3300'S OF THE S OF S PIER 8'CNTR-OHWM
2000	5/18/2000	5/23/2000	21,101	\$140,330	KING DACW35-00-C-0011	CRITICAL SHOALS	BEACH 500-3300'S OF THE S PIER
1997	7/9/1997	7/17/1997	25,612	\$93,161	MCM MARINE DACW35-97-C-0010	6+00W-37+50E	BEACH 200'-2700'S OF THE S PIER 4'WATER-OHWM
1993	8/5/1993	8/7/1993	11,461	\$47,979	KING DACW35-93-C-0033	OUTER CONTOUR - 25+00	BEACH 200' - 2500' S OF S PIER 7'CNTR-OHWM
1989	9/20/1989	2/16/1990	11,427	\$50,652	KING DACW35-89-C-0050	CRITICAL SHOALS 25+00E-7+00W DREDGING TO 15' 3'OVERDEPTH	BEACH 200'-2700' S OF S PIER 4'CNTR-OHWM
1985	8/1/1985	8/16/1985	19,880	\$107,495	KING DACW35-85-C-0028	OUTER CONTOUR - 40+36	BEACH 200'-2700' S OF S BREAKWATER 8'CNTR-OHWM
1982			12,436	\$43,736	C-WAY DACW35-82-C-0025		BEACH 200'-2700' S OF S PIER 8'CNTR-OHWM
1978			6,225	\$90,948	CONT/LUEDTKE		OPEN WATER
1976	8/20/1975	9/5/1975	1,631	\$24,267	CONT/LUEDTKE		OPEN WATER
1974			18,729	\$73,711	CONT/LUEDTKE		OPEN WATER
1973	5/21/1973	5/25/1973	59,132	\$27,404	GOVT/HAINS		OPEN WATER
1973	4/25/1973	5/9/1973	17,100	\$46,089	GOVT/TOMPKINS		OPEN WATER
1972	5/28/1972	6/3/1972	21,380	\$15,752	GOVT/HAINS		OPEN WATER
1972	4/29/1972	5/14/1972	20,600	\$43,197	GOVT/TOMPKINS		OPEN WATER
1971	6/2/1971	6/8/1971	25,998	\$18,962	GOVT/HAINS		OPEN WATER
1971	4/19/1971	4/30/1971	14,350	\$25,711	GOVT/TOMPKINS		OPEN WATER
1970	5/5/1970	5/19/1970	11,850	\$13,934	GOVT/TOMPKINS		
1970	7/5/1969	7/13/1969	38,802	\$45,627	GOVT/HAINS		
1969	5/19/1969	6/1/1969	15,600	\$24,405	GOVT/TOMPKINS		
1968	5/11/1968	6/1/1968	47,750	\$40,103	GOVT/TOMPKINS		
1967	5/26/1967	6/3/1967	94,254	\$28,694	GOVT/HAINS		

FY	START	COMPLETION	CUBIC YARDS	CONTRACT AMOUNT	CONTRACTOR CONTRACT NUMBER	DREDGE AREA	PLACEMENT AREA
1967			8,250	\$8,847	GOVT/TOMPKINS		
1966	5/21/1966	5/31/1966	44,873	\$20,884	GOVT/HAINS		
1966			58,650	\$53,620	GOVT/TOMPKINS		
1965	5/26/1965	6/5/1965	33,834	\$35,197	GOVT/DEPOE BAY		
1964			121,155	\$47,269	GOVT/HAINS		